5
625.704
H3Ge
July 1, 1985

PLEASE RETU

Montana State Library
3 0864 1006 6581 2

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

JUL - 9 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH
JULY 1, 1985



LEGEND

STATE MAINTAINED FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

3 District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Plans to Checker	0	50	Mar 3 1986
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	29	54	Sept 17 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	0	6	Jan 27 1987
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Final PIH	47½	49	Dec 1 1987
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	61	87	Aug 1 1985
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	95	18	Feb 7 1986
528	Boulder & Flint Cr. BRF 19-2(5)49	Strs. & Apps	Final PIH	29½	90	June 7 1985
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	0	6	Nov 13 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	0	5	Jan 9 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Planning Report	0	5	July 1 1985
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab.	Prelim PIH	151½	22	Aug 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	43½	87	May 9 1985
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	0	1	Aug 14 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	92	55	June 12 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Design Planning Report	0	0	Aug 17 1986
860	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	0	1	Dec 1 1987
873	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	0	45	Jan 5 1988
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	0	3	Sept 5 1989
522	Fisher River Bridge BRF 1-1(15)57	Structure & Apps. 0.6 Miles	Plan to Checker	3	90	June 7 1985
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	0	30	May 6 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	169½	22	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	65	7	June 20 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	0	11	Nov 14 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	0	5	Sept 16 1986
880	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	0	1	Sept 19 1988
788	Marion West F 1-2(22)90	PMS & Widening 9.8 Miles	Prelim PIH	133	20	Aug 1 1985
724	Whitefish-Olney	Timber Removal	Prelim PIH	0	0	Dec 1 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: I-IG90-1(61)27, U-889
PROJ. NAME: ST. REGIS E. & W.
LENGTH: 6.8 Miles
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 82
% TIME USED: 67
NO. MEN EMPLOYED: 43
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: AUG 9, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12 (AV.)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor placing 1" CBC & ¾" CTS. from Sta. 590 to Sta. 630 Paving EB from Sta. 530 to Sta. 630. Items complete by % are as follows: Prepare Detour = 100%; clearing & grubbing = 100%; Remove Guard Rail = 95%; Unclass. Excav. = 99%; Sub-Exc. = 100%; Special Borrow = 100%; Topsoil = 78%; Comp. Roadbed = 100%; Haul = 99%; Obliterate Roadway = 100%; 1" CBC = 84%; ¾" CTS. = 44%; Pl. Mix Bit Surf. = 32%; Pl. Mix Base = 52%; Class "DO" & "AC-DC" Conc. = 78%; Extra Culv. = 99%; All Drain Pipe = 99%; Embankment Protectors = 100%; Bedding Mat'l. = 99%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CBSW Fence = 16%; Farm Fence (FRW) = 100%; Farm Fence (FHW) = 32% Conduit - Steel. Rigid = 100%

2 Men in a Hire Balance of State Personnel on Inspection

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Nela.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: IZ-90-1(61)27-010
PROJ. NAME: St. Regis E & W
LENGTH: 0.2 Miles
COUNTY: Mineral
CONTRACT TIME: 110 Days
ORDER TO PROCEED DATE: 4-30-85
% COMPLETE: 42
% TIME USED: 55
NO. MEN EMPLOYED: 13-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $757,626
CONTRACTOR: PALEMAKER IND., INC.
FROM (town): Spokane, Wa.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-85
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Sidney
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 645-2460
ADDRESS:

GENERAL: St. Regis River
Deck Forms & rebar in place. Setting up deck screed.
Clark Fork
Approach spans overhang ~~forms~~ concrete 99% removed. Building overhang forms.
Truss span deck forms & rebar in place
Batch plant
Got new cement hopper & scales 6/26/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: IR 90-1(100)64
PROJ. NAME: Tarkio-East
LENGTH: 18.4 Miles
COUNTY: Mineral & Missoula
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 15
% TIME USED: 7
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,446,644.60
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 3-28-85
DATE WORK STARTED: 5-22-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 722-4538
ADDRESS: Alberton

GENERAL: The contractor is cold milling on the EB and WB lanes and is placing plant mix behind the cold milling operation. Deck grooving work is being done on the Nine Mile Bridge. Placement of reinforcing steel is being done on the Nine Mile Bridge for the Bridge Rail Revision Work. Cleanup operations are underway where clearing work was performed. Progress is good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: Missoula East & West
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 126
ORDER TO PROCEED DATE:
% COMPLETE: 63 %
% TIME USED: 42 %
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: Idaho Const. Co.
FROM (town): Twin Falls, Idaho
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. Marcy
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 549-6491
ADDRESS: Dept of Highways
Missoula, MT.

GENERAL: Completed overlays @ sta 1136, Rt HAK sta 1387, and sta 241 WB. Preparing to place concrete for approach slabs & PCCP

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: IR 90-3 (61) 142
CONTRACT AMOUNT: $1,777,337.75
PROJ. NAME: Bearmouth- East & West
CONTRACTOR: Jim Gilman Exc.
LENGTH: 7.6 Miles
FROM (town): Butte, Mont.
COUNTY: Granite
AWARD DATE: August 29, 1984
CONTRACT TIME: 60 Working Days
DATE WORK STARTED: Jan. 16, 1985
ORDER TO PROCEED DATE: Sept. 24, 1984
PROBABLE COMPLETION DATE: July 15, 1985
% COMPLETE: 85 ; 85
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 65
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20
NO. HOURS PER SHIFT: 8+
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 288-3875
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: P.O. Box 264 Drummond, Mont. 59832

GENERAL: The Contractor finished PMS 3/4 In. on the 13th of June. He placed 3/4 In. Type "A" Gr. 2 gravel for Guard rail slope flattening and shoulder gravel. The Sub-Contractor Lill Const. has been placing Conc. Median Rail and has started on the Raise Rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Cr. Thompson Falls
LENGTH: —
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 25
% TIME USED: 44
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,030,916.09
CONTRACTOR: COP Const. Co.
FROM (town): Billings
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Lud Chrzik
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE:
ADDRESS: Plains, Montana

GENERAL: Work during the past period consisted of driving piling for temporary Bent no. 4, placing concrete for the caps of Temporary Pier nos. 2 & 3 & Temporary Bent no. 4 and backwalls of Temporary Bents nos 1 & 4. Preparing for the structural steel erection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: F 7-2(9)92
CONTRACT AMOUNT: $1,465,260.40
PROJ. NAME: Widening & Overlay Brook St
CONTRACTOR: American Asphalt
LENGTH: 1.501 Miles
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: Jan. 31, 1985
CONTRACT TIME: 120 Days
DATE WORK STARTED: 3-22-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 9-20-85
% COMPLETE: 61 %
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 38
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The contractor is working on Concrete Cap & signing at the present time. Progress has been good.

Completion of paving & curb work is pending installion of the new signals. The contractors plans to start installing signals & doing striping on July 8, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-7-85

PROJECT NO.: F 24-1(18)32
PROJ. NAME: CLEARWATER JCT. WEIGH STA.
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 115 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 100.
% TIME USED: 84
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 6-7-85

CONTRACT AMOUNT: $ 621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA, MT
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 6-7-85
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-7-85
EFFECTIVE OPENING DATE: N/A 5-17-85
PROJECT MANAGER: LIASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: PROJECT IS COMPLETE. FINAL DOCUMENTATION IS BEING PREPARED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-25-85

PROJECT NO.: BHF 24-2(1)49
PROJ. NAME: N. Fork Blackfoot River
LENGTH: 0.11 miles
COUNTY: Powell
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 92
% TIME USED: 78
NO. MEN EMPLOYED: 7-8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 8-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jason R. Giard
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
TELEPHONE: 549-6491 Ext. 27
ADDRESS: Missoula

GENERAL: The contractor has completed the deck and barrier rail on the right side of the structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: HES 93-1(2)10 & NES 4141(21) U-1

PROJ. NAME: West of Lolo

LENGTH: Safe44

COUNTY: Missoula

CONTRACT TIME: 30 W.D.

ORDER TO PROCEED DATE: —

% COMPLETE: —

% TIME USED: —

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ —

CONTRACTOR: —

FROM (town): —

AWARD DATE: —

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 9-27-85

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams TELEPHONE: 549-9302

NO. OF ENG. PERSONNEL EMPLOYED: 2-3 ADDRESS: P.O. Box #7039
Missoula, Montana

GENERAL: There has been 2-3 engineers staking signs 2 days. This project will be let on June 27th 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: MOIESE - SOUTH
LENGTH: 1.4 MILES
COUNTY: LAKE
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 3-4-85
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 805 226.23
CONTRACTOR: GLENN REHBEIN EXCAVATING INC.
FROM (town): LINO LAKES MN
AWARD DATE: FEB 8, 1985
DATE WORK STARTED: MARCH 18, 1985
PROBABLE COMPLETION DATE: JUNE 13, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 406-246-3514
ADDRESS: GENERAL DELIVERY
DIXON MT 59831

GENERAL: GLENN REHBEIN EXCAVATING INC COMPLETED THE PLANT MIX GR B AND SEAL AND COVER ON JUNE 3, 1985

INTERSTATE SPECIALTIES INC STRIPED THE PROJECT ON JUNE 8, 1985. A PORTION OF THE LEFT SHOULDER STRIPE DID NOT GET A FULL APPLICATION OF GLASS BEADS SO FINAL ACCEPTANCE IS WAITING ON RESTRIPING OF THIS LINE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: RS507-1(3)0
PROJ. NAME: Alberton-South
LENGTH: 1.2 Miles
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 80
% TIME USED: 59
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $721,712.55
CONTRACTOR: Western Materials
FROM (town): Missoula
AWARD DATE: 12-5-84
DATE WORK STARTED: 2-2-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 722-4538
ADDRESS: Alberton

GENERAL: The contractor completed sidewalk, and curb and gutter items during this period. American Asphalt, subcontractor has started placing the first lift of plant mix. Progress has been good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: M8116(3)
PROJ. NAME: Mount Ave. - Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Additional plant mix will be placed in the next month to correct a drainage problem.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

16

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: RTF 1-1(20)30 RTF 1-2(25)123 RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: Libby N+S, Lasalle, Kalispell

CONTRACTOR: Glen Robbins Enc. Inc.

LENGTH: 8.0 2.0 7.4

FROM (town): Lake Lakes, Minn.

COUNTY: Lincoln - Flathead

AWARD DATE: 4-30-84

CONTRACT TIME: Thru Sept 1, 1984

DATE WORK STARTED: 8-7-84

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100 %

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: N/A

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: May 31, 1985

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-3-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: PO Box 400 Kalispell MT 59901

GENERAL: Chip + Seal Completed 5-18-85
Striping Completed 5-25-85
Clean up Completed 5-31-85

Final Not Completed - Awaiting Contractor's decision regarding excess cover material in stockpile.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

RTF 1-2(10)142
TOF 1-2(1)148&2

PROJECT NO.: E65-10(2)0 CONTRACT AMOUNT: $8,485,491.43

PROJ. NAME: H. HORSE - W. GLACIER CONTRACTOR: HILOE CONST. Co.

LENGTH: 10.4 MILES FROM (town): GREAT FALLS

COUNTY: FLATHEAD AWARD DATE: APRIL 3, 1985

CONTRACT TIME: 200 W.D. DATE WORK STARTED: MAY 1, 1985

ORDER TO PROCEED DATE: 4/22/ PROBABLE COMPLETION DATE: July 1987

% COMPLETE: 7 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 18 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 40 NO. HOURS PER SHIFT: 8 - 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. PEDALUE TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 22 ADDRESS: P.O. BOX 158
CORAM, MONT 59913

GENERAL: HILOE CONST: EXCAVATING & PLACING EMBANKMENT FROM STA. 448 ± TO 594 ±. INSTALLING DRAIN CULVERTS @ STA. 227 ± TO 443 ±, STARTED INSTALLING THE CORAM STORM DRAIN OUTFALL LINE ON 6-25-85
MARTINEZ CONST: INSTALLING DRAIN CULVERTS STA. 443 ± TO 610 ±.
ARECO CONST: CLEARING & GRUBBING ON THE RTF PROJECT IS APPROX. 98% COMPLETE & APPROX. 70% COMPLETED ON THE TOF PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

15

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F 5-2(21)61 / E 52-1(2)0

CONTRACT AMOUNT: $ 1,406,213.65

PROJ. NAME: Polson NW + E

CONTRACTOR: Peak Paving Inc.

LENGTH: 6.1 + 3.6

FROM (town): Sand Point Id.

COUNTY: Lake

AWARD DATE: 4-26-85

CONTRACT TIME: 90 Working Days

DATE WORK STARTED:

ORDER TO PROCEED DATE: 5-28-85

PROBABLE COMPLETION DATE: Oct. 1985

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Gary Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 400
Kalispell Mt. 59901

GENERAL: No work by contractor this period.
Pre Construction Conference was held June 6, 1985.
Engineering Crew staking approach flattening and approach pipe extensions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 10
% TIME USED: 62%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED: May 3, 1985
PROBABLE COMPLETION DATE: August 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the project the past reporting period. Subcontractor plans on starting work on the digouts around the first of July. All crushing work is complete. Paving will start around July 15.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

RTF 5-3(23)133

PROJECT NO.: RTF 1-2(28)175

CONTRACT AMOUNT: $ 272,702.00

PROJ. NAME: Essex E-W Alley

CONTRACTOR: Riverside Contr. Inc

LENGTH: 9.7 / 11.8

FROM (town): Plains, Mt.

COUNTY: Flathead

AWARD DATE: 4-3-85

CONTRACT TIME: by 9-1-85

DATE WORK STARTED: 5-17-85

ORDER TO PROCEED DATE: 4-22-85

PROBABLE COMPLETION DATE: 9-1-85

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: Box 400
Kalispell, Mt

GENERAL: Sub-contractor "Schellinger" Const has completed crushing operations at Essex 6-18-85. Contractors proposed seal and cover dates are 6-26-85 → 6-28-85 Alley South portion of contract is complete. It was sealed & covered 6-10 & 6-11, 1985. Striping was completed 6-14-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/26/85

PROJECT NO.: F-HES6-1(26)29
PROJ. NAME: Thompson Falls N&W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 100
% TIME USED: 58.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 6/8/85

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc., Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/12/85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin P.E.M.
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalipell, Montana 59901

GENERAL: Contractor striped from 6/7/85 to 6/8/85 and is now 100% complete. Area [illegible] Construction Supv. made final inspection 6/12/85. Construction is now complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

RTF 36-1(2)5
RTF 6-1(29)10

PROJECT NO.: F-HES 6-1(18)68
CONTRACT AMOUNT: $ 1,399,979.52

PROJ. NAME: See Below
CONTRACTOR: Peak Paving Co., Inc.

LENGTH: 15.0 19.5 7.0
FROM (town): Sandpoint Idaho

COUNTY: Sanders
AWARD DATE: April 26, 1985

CONTRACT TIME: 90 Working Days
DATE WORK STARTED: June 11, 1985

ORDER TO PROCEED DATE: May 28, 1985
PROBABLE COMPLETION DATE: September 1985

% COMPLETE: 5%
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 20%
NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 12
NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger
TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Contractor currently crushing ½" Cover Material at Thompson Falls for the Trout Creek-NW seal & cover. Will finish there about June 26 and move to Plains to crush the remaining material. Plans on seal & cover at Trout Creek around July 15 with work starting on the Plains overlay about July 8.

* 5 Miles north of Plains-North
Trout Creek Northwest
~~Plains-West~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: NES 6-1(20)104 NES 4141(21) Unit 2

CONTRACT AMOUNT: $ 17,100.00

PROJ. NAME: Signing - Various Locations

CONTRACTOR: Hard Line Constructors Inc.

LENGTH: _____

FROM (town): Kalispell Mt.

COUNTY: Sanders - Lincoln

AWARD DATE: _____

CONTRACT TIME: 20 working Days

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: 5-28-85

PROBABLE COMPLETION DATE: _____

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: —

ADDRESS: P.O. Box 400 Kalispell Mt. 59901

GENERAL: No work this period - Materials haven't arrived yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

24

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: F-38-1(5)4
PROJ. NAME: Col Falls E & W
LENGTH: 4.3 Mi
COUNTY: Flathead
CONTRACT TIME: 120 W.D + C.O.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 1 To 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,368,510.28
CONTRACTOR: TRI-State Const
FROM (town): Bellevue, Wash.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. Piedalue
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 387-5050
ADDRESS: PO Box 158
Coram, MT 59913

GENERAL: TRI-STATE CONST. INC. HAS BEEN INSTALLING THE LAST OF THE SIGNING ITEMS, PLANTING SHRUBS, VINES, ALSO DOING SOME CLEANUP STRIPING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/26/85

PROJECT NO.: RS548-1(5)4
PROJ. NAME: W. Reserve Dr.-N. of Kal.
LENGTH: 1.7 miles
COUNTY: Flathead
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 10/22/84
% COMPLETE: 40
% TIME USED: 50
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,249,387.36
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 9/28/84
DATE WORK STARTED: 4/15/85
PROBABLE COMPLETION DATE: 7/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Grading and Unclassified Barrow is 95% complete. Contractor began laying out const. fabric and 4 in. Select Surfacing in area III on 6/20/85 and is 40% complete in that area. The sidewalk is complete in the areas that were done under previous contracts. Culvert installations are 90% complete and storm drain is 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

26

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: SMP 2799-85
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Flathead, Sanders, Lincoln
CONTRACT TIME: 63 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 175,120.00
CONTRACTOR: Peak Paving, Inc.
FROM (town): Sandpoint, Id.
AWARD DATE: 3-11-85
DATE WORK STARTED: 6-4-85
PROBABLE COMPLETION DATE: 8-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell Mt. 59901

GENERAL: Sub Contractor "Schellinger" Began Operations on 6-6-85, They Finished the Quigley Stkpl. on 6-13-85. Peak Paving began Crushing material for the T. Falls Stkpl on 6-11-85. They crushed material for Sanders County, City of T. Falls, and Cover Material for RTF 6-1(29)10 (Front Gr. N.W.) Peak Paving Inc is still crushing at T. Falls but should finish 6-27-85. They are working 2 shifts of 4 people plus truck drivers.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: F24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 7-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ALAN R. GIARD TELEPHONE: 549-6791

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	P.I.H.	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN. DES.	0	100	7/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	P.I.H.	24	0	13/86
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN DES	0	100	7/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	P.I.H.	120	50	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	P.I.H	0	30	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	P.I.H.	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	P.I.H.	0	15	1/86
F 49-1(4)2 Dillon-North	PMS Overlay & Widening	P.I.H.	0	0	—
F 46-3(1)42 15 Mi. NE Wisdom NE	PMS Overlay & Slope Flatten	P.I.H	0	0	—

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	F/N. DES.	386.5	100	6/24/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	P.I.H.	0	78	7/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	P.I.H.	42	7	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	P.I.H.	36	15	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	P.I.H.	16	5	3/86

vf6/na/cm

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F 13-1(3)24
PROJ. NAME: Cameron - South
LENGTH: 11.5 miles
COUNTY: MAdison
CONTRACT TIME: 120 w.D
ORDER TO PROCEED DATE: _____
% COMPLETE: 97
% TIME USED: 93
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Excavating
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/15/85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Bozeman Mt.
Box 1110

GENERAL: The Contractor has spent the past 2 days sweeping ~~and~~ the roadway & watering the chips.
They plan on beginning Seal & Cover 6/26/85
Project will be Complete with the Final Striping.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: RTF 13-1(8)9
PROJ. NAME: Raynolds Pass, N.W.
LENGTH: 15.7 Miles
COUNTY: Madison
CONTRACT TIME: Sept 1, 1985
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 275,262.00
CONTRACTOR: Riverside Contracting, Inc.
FROM (town): Plains, Mt. 95859
AWARD DATE: April 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Bozeman Sand & Gravel (Supplier) begin Crushing & Stockpiling Cover Aggregate 6/21/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 27 Jun 85

PROJECT NO.: I ID 15-1(68)44
I ID 15-1(52)46 U-3

PROJ. NAME: Armstead N&S, Pine Creek N&S

LENGTH: 7.1 Miles

COUNTY: Beaverhead

CONTRACT TIME: 180 CD

ORDER TO PROCEED DATE: 2-10-85

% COMPLETE: 25

% TIME USED: 24

NO. MEN EMPLOYED: 25 to 30

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,996,110.85

CONTRACTOR: J.J. Welcome Construction Co., Inc.

FROM (town): Redmond, WA 98052

AWARD DATE: 2-8-85

DATE WORK STARTED: 5-24-85

PROBABLE COMPLETION DATE: Jun 86

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Canrara

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Contractor working on fill throughout Project, also placing culverts on Project. Placing fill for strutures, also has scrapers hauling from borrow areas to fill Stations 510+00 to Sta 518+00. Fencing Contractor placing fence throughout Project. CCP Construction working on slope protector on Project. Working on Y-Line and access road. Operations are going fairly good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-85

PROJECT NO.: RTI 15-1(74)74 RTF 29-1(11)57 RTI 90-5(46)256

CONTRACT AMOUNT: $ 1,244,151.00

PROJ. NAME: APEX-GLEN, PIPESTONE PASS N & S & SAPPINGTON JCT.

CONTRACTOR: RIVERSIDE CONTRACTING, INC.

LENGTH: 49.5 MI.

FROM (town): PLAINS, MT.

COUNTY: SILVER BOW, MADISON, BEAVERHEAD & JEFFERSON

AWARD DATE: 4-3-85

CONTRACT TIME: 9-1-85

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: 9-1-85

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON

TELEPHONE: 684-5714

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: TWIN BRIDGES, MT.

GENERAL: PRE CON WAS HELD ON MAY 10, 1985. WORK HAS NOT BEGUN ON THESE PROJECTS YET.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/27/85

PROJECT NO.: I-IG 15-2(55)130 CONTRACT AMOUNT: $ _____

PROJ. NAME: Butte - North CONTRACTOR: _____

LENGTH: 3.8 Miles FROM (town): _____

COUNTY: Silver Bow AWARD DATE: _____

CONTRACT TIME: _____ DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 11-1-86

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. OF ENG. PERSONNEL EMPLOYED: 9 (Part Time) ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work this period consisted of pre-construction staking. Centerline is 95% established & R/W Line is 75% established/ Transit Notes & Grade Notes are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-85

PROJECT NO.: I 15-3(42)150 UI
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: MCINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 7-26-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED SOMETIME IN JULY '85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 96
% TIME USED: 74
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cap Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structures at Station 92+00.00: No work. Dual Structures at Station 120+00.00: Stripping northbound base of deck forms. Percentages for items complete are as follows:Structure Excavation Type I 95%;Concrete Class AD 95%;Concrete Class BD 95%;Reinforcing Steel 100%;Reinforcing Steel Epoxy Coated 95%;Structural Steel 100%;Protective Coat 90%;Bridge Survey Controls 85%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 51
% TIME USED: 52
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 225-3962
ADDRESS: Basin, Mont.
Box 118

GENERAL: Blattner has been moving dirt & finishing on the whole Project.
Sletten putting in Earthwall. & graveling with 1½" in several locations
Fisher crushing gravel in Grund pit.
O'Neill putting in pipe at various locations on the Project.
Swan & Sons seeding Areas as they are ready.
Sletten working on Arch pipe at 49 + 45 "F" line.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: 5-20-84
% COMPLETE: 73%
% TIME USED: 52%
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 29, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

"STRUCTURES"

GENERAL: Structure Near Sta. 944+80.00: No work. Dual Structures at Sta 944+80.00: Stripping and finishing N&S Bound overhang s an Barrier Rails. Structures at Sta. 1083+54.00: No work. Structure at Sta. 1092+75.00: Placed deck Reinforcing Steel and Concrete and stripping and finishing base of deck. Dual structure at Sta. 1110+25.50: Formed, placed and tied Reinforcing Steel and Concrete for Abutment No. 1 S.B. crossbeam, Bent No. 2 N.B. crossbeam. He also, started Excavating Abut. No. 3 N.B. Footing. Dual Structures at Sta. 1135+70.00:Set N&S Bound Type IV 105' Prestressed Beams. He is also is forming northbound base of deck. Dual Structures at Sta. 1159+50.00: No work. Structure at Sta. 59+41.50: No work. Dual Structures at Sta. 1173+96.78:Finishing and stripping base of deck for both structures. Structure at Sta. 75+20:No work.

continued on page 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: I15-3(42)150 U-3	CONTRACT AMOUNT: $ 2,700,000.00
PROJ. NAME: Bernice - Basin	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.35 miles	FROM (town): Great Falls, Montana
COUNTY: Jefferson	AWARD DATE: April 29, 1985
CONTRACT TIME: 280 working days	DATE WORK STARTED: May 23, 1984
ORDER TO PROCEED DATE: 5-29-84	PROBABLE COMPLETION DATE: Nov. 1985
% COMPLETE: 73	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 52	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 32	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe	TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 3	ADDRESS: P.O. Box 118
	Basin, Montana 59631

"STRUCTURES"

GENERAL: Percent for items complete are as follows:Structure Excavation Type I 81%;Structure Excavation Type II 85%;HP14 x 73 Pile Furnish 81%; HP14 x 73 Pile Drive 83%;20" x ½" Pipe Pile Furnish 91%;20" x ½" Pipe Pile Drive 90%;Reinforcing Steel 75%;Reinforcing Steel-Epoxy Coated 65%;Class AD Concrete 81%;Class BD Concrete 66%;Seal Concrete 54%;Prestr. Beams Type IV 105' 70%;Prestr. Beams Type IV 95' 100%;Prestr. Beams Type I 50' 50%; Prestr. Beams Type I 35' 50%;Prestr. Beams Bulb-T's 50' 100%;Prestr. Beams Type I 60' 100%;Structural Steel 62%;Protective Coat 62%;Work Bridge 75%; Bridge Rail - Steel 100%;Abutment Removal 100%;Shoring & Cribs 75% and Bridge Survey Controls 65%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-21-89

PROJECT NO.: I 15-3(93)143 I 15-3(95)146
PROJ. NAME: Elk Park - North Bonner - South
LENGTH: 7.8
COUNTY: Jefferson
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 7-30-89
% COMPLETE: 55
% TIME USED: 42.3
NO. MEN EMPLOYED: 182
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22
CONTRACTOR: Washington Const. Co.
FROM (town): Missoula
AWARD DATE: 7-6-89
DATE WORK STARTED: 8-7-89
PROBABLE COMPLETION DATE: Sept. 1990
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C.J. Flynn
NO. OF ENG. PERSONNEL EMPLOYED: 16

TELEPHONE: 494-5894
ADDRESS: P.O. Box 3068 Butte
OFFICE - Elk Park

GENERAL: Washington Finishing N8 + S8 468 TO 515 AND 800 TO 882 N3 + S8. Shovel + Unit Rig Hauling From 710± Cut To 725± Emb Loader + 3 Rock Trucks 690± Cut To 700± Fill And 730± Cut To 740± Fill Drilling At 670± To 675±, 690± And 710±. John-Boy Installed 76" S.P.P.A.C. And 144" At 565± And Misc. Appr. Culverts, Cashall Engr. Blueprints. Cluney Installing Detour Signs From Butte To Whitehall To Boulder To Clancy, Sletten Const. Driving Sheet Piling At 756± Retained Earth Wall. I R Quois Started Excavating 565± Retained Earthwall -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte (2130)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: I15-3(43)143
CONTRACT AMOUNT: $16,331,851.22
PROJ. NAME: Elk Park North (structures)
CONTRACTOR: Washington Const. Co. (prime) Cop Const. Co. (subcontractor)
LENGTH: 0.015 miles
FROM (town): Billings, Mt.
COUNTY: Jefferson
AWARD DATE: 7/6/84
CONTRACT TIME: 280 work days
DATE WORK STARTED: 8/23/84 (structures)
ORDER TO PROCEED DATE: 7/30/84
PROBABLE COMPLETION DATE: Sept. 1985 (structures)
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert Gilman (struct.)
TELEPHONE: 225 - 3788
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Stock lane bridges at sta's. 163 + 75 and 178 + 83
These two bridges are 100% complete.

Elk Park Separation at sta. 517 + 00
All work complete except for: cross beams bents 2 & 3 and deck slab South bound structure, all barrier rail North and South bound structures. Percentages complete are as follows: class AD concrete 94%, class BD Mod. concrete 45%, structural steel 63%, bulb T prestressed beams 100%, reinforcing steel 73%, epoxy coated reinforcing steel 50%, structure excavation type I 85%, furnish and drive pile 100%, test pile 100%, prebore holes 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-85

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: JEFFERSON CITY N&S
LENGTH: 14.5 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 5-21-85

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: AMERICAN ASPH., INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-28-85
EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: J.W. BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3442
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 6-12-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 27 Jun 85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: North of Twin Bridges
LENGTH: 0.8 Miles
COUNTY: Madison
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 97
% TIME USED: 45
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: L.A. Construction
FROM (town): PO Box 1638, Havre, MT 59501
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-8-85
PROBABLE COMPLETION DATE: 4-26-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Carrara
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: No work on Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

44

DISTRICT: 2/30 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: HES 46-2(1)68
PROJ. NAME: East of Wise River
LENGTH: 1.3 Miles
COUNTY: Beaverhead
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99.5
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 51,756.60
CONTRACTOR: L A Construction
FROM (town): Havre, Mt.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE: 6-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin Broell
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 689-3234
ADDRESS: Wisdom, Mt 59761
P.O. Box 46

GENERAL: Contractor got permission to seed project and completed it and set the 2 sign posts on 6-8-85 The signs were ordered and sent but it has been determined that they were missent to Bozeman & are now enroute to Wise River. They will be installed as soon as they arrive.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

65

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: F 47-1(1)0
PROJ. NAME: Anaconda-Warm Springs
LENGTH: 5.8 Miles
COUNTY: Deer Lodge
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 645,224.00
CONTRACTOR: Jim Gilman Excav., Inc.
FROM (town): Butte, Mont.
AWARD DATE: 6-6-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 494-3224
ADDRESS: Butte, Mont.

GENERAL: No Preconstruction conference has been held for subject as of this date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 27 Jun 85

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon - Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead - Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-85
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE: 13 Jun 85

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Havre, MT 59501
AWARD DATE: 4-30-85
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Contractor come in an Seal and Covered operations on Project, also sub-contractor, striped Project. The Project is complete, sent Final notes to Butte District Office on the 14 Jun 85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: RTF50-1(6)0
PROJ. NAME: W. YELLOWSTONE, NO.
LENGTH: 9.4 miles
COUNTY: GALLATIN
CONTRACT TIME: Sept 1, 1985
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 170,444.00
CONTRACTOR: RIVERSIDE CONTRACTING, INC.
FROM (town): PLAINS, MT. 59859
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: 1-2-
TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
BOZEMAN, Mt. 59715

GENERAL: BOZEMAN SAND & GRAVEL (Supplier) beg. N Crushing & Stockpiling 6/21/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: FHES 50-2(14)55
PROJ. NAME: Gallatin Canyon Road
LENGTH: 6.3 Miles
COUNTY: Gallatin
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 20
% TIME USED: 47
NO. MEN EMPLOYED: 20-40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,265,183.25
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre
AWARD DATE: 3/11/85
DATE WORK STARTED: 5/20/85
PROBABLE COMPLETION DATE: 8/15/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 - 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, MT

GENERAL: Eckart Const Completed crushing operations 6/14/85 & MOVED off THE project.

Baltrusch has set up their Hot Plant, but are unable to get Aggregate To meet Spec's. They Submitted A 2nd Mix design 6/24/85 - Paving operations will Not Start until After July 4th

One way Sign Completed Guardrail installation 6/25/85. Fill work is 80% Complete & the gravel is Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: F BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SO.
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 99
% TIME USED: 106
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: GILMAN EXC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BLOSSAM
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 686-4610
ADDRESS: CLYDE PARK, MT.

GENERAL: SEAL OPERATIONS ARE COMPLETE. ONLY CLEANUP REMAINS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE 2150

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 27, 1985

PROJECT NO.: 12-90-5(44)250
PROJ. NAME: WHITEHALL - CARDWELL
LENGTH: 8.208 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 98
% TIME USED: 93
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: HOLE CONSTR. CO., INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 7-24-85
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3224
ADDRESS: BUTTE, MONT.

GENERAL: WITH PLANT MIX & OGFC PAVING COMPLETED, THE FIRST APPLICATION OF EPOXY STRIPING APPLIED ON 6-21-85. IT IS ANTICIPATED THAT THE SECOND APPLICATION OF SAID STRIPING WILL BE APPLIED BY 7-24-85, THUS COMPLETING SUBJECT PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: IR-90-6(45)257
PROJ. NAME: Cromwell—East
LENGTH: 7.2 Miles
COUNTY: Jefferson
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99
% TIME USED: 56
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,938,907.85
CONTRACTOR: Wilde Constr. Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE: 7-24-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 494-5234
ADDRESS: Butte, Mont.

GENERAL: The first application of epoxy striping was completed 6-15-85. It is anticipated that the second application of said striping will be completed by 7-24-85, thus completing subject project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: RS 278-1(3)43
PROJ. NAME: Jackson - North
LENGTH: 7.3 miles
COUNTY: Beaverhead
CONTRACT TIME: 100 W. D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 9.7
% TIME USED: 18.0
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,565,687.30
CONTRACTOR: Rehbein Excavating Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: ~~6-28-85~~
DATE WORK STARTED: 5-28-85
PROBABLE COMPLETION DATE: Nov. 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin Broell
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 689-3234
ADDRESS: P.O. Box 46
Wisdom, MT 59761

GENERAL: Contractor got under way with the embankment operation on 6-3 and has been able to work steady all month he has the cut removed from 270 to 350 and the fill made from 270 to 426, the end of project, and is working on the cut from 231 to 270 and is making fill from 231 to 195 & 48 to 108. The culvert crew has also worked steady. The crusher arrived and set up & Began crushing 3" Selected Surf. Gr 2 to stockpile on 6-24-85 in pit Lt Sta 91+00 hab Nos. 578810-16. High water table in pit may cause difficulties at later date. It is planned that gravel will be placed on Rdway from Sta 231+00 to 252± beginning 7-1.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/27/85

PROJECT NO.: M1807(4)
PROJ. NAME: East Park St.-Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 95
% TIME USED: 58
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte, MT
AWARD DATE: 10/31/84
DATE WORK STARTED: 11/19/84
PROBABLE COMPLETION DATE: 7/3/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8, 10, 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 6/20/85
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL:• Work completed this period as follows: 34" CTS - 100%, Paving - 100% on 6-19-85, Striping - 100% on 6-19-85, Curb, Gutter & Sidewalk - 100% on 6-7-85. Project was opened to thru traffic on 6-20-85. Work remaining consists of setting street lights, pulling wire for street lights & seeding.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27-1985

PROJECT NO.: SMP 2099-85
PROJ. NAME: Maint. Stockpiles
LENGTH:
COUNTY:
CONTRACT TIME: 146 W. Days
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 15
% TIME USED: 23
NO. MEN EMPLOYED: 4 & 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: West Valley Const. Co.
FROM (town): Anaconda.
AWARD DATE: 3-11-85
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-8199
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: Contractor started crushing operations at Townsend on 6-13-85. Belt scales are still not working so will probably remeasure piles for quantities as was done at Boulder. Started crushing ¾" cover material on 6-20-85. Running 40 to 50 tons/hr. Should finish by end of month.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: M 5809(3) & M5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Montana Ave & Custer Ave.
CONTRACTOR: Maronick Construction Co., Inc.
LENGTH: 0.3 Miles
FROM (town): East Helena, Mt.
COUNTY: Lewis and Clark
AWARD DATE: July 27, 1984
CONTRACT TIME: 30 working Days
DATE WORK STARTED: September 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: July 10, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 88
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: The project is near completion. The Maintenance Dept. is presently overlaying Montana and Custer Avenues. The striping Contractor is scheduled to move in July 1, 1985, and finish up the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

56

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Mile
COUNTY: Lewis and Clark
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE: 50%
% TIME USED: 49%
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, Montana
AWARD DATE: September 28, 1984
DATE WORK STARTED: January 16, 1985
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: The reinforced earth wall is completed and the contractor is placing and laying gravel on the north half of the job. The concrete retaining walls are 98% complete. Under ground utilities are 90% complete. Allen Electric is installing light and signal bases. Progress has been good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: BR 9016(6)
PROJ. NAME: Br. replace & appr. E of Central Park.
LENGTH: 0.017 Miles
COUNTY: Gallatin
CONTRACT TIME: 65 W.D.
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 4%
% TIME USED: 5%
NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $ 153,296.10
CONTRACTOR: Flynn Co. Inc.
FROM (town): Billings
AWARD DATE: April 3, 1985
DATE WORK STARTED: May 9, 1985
PROBABLE COMPLETION DATE: Aug. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jerry R. Brannon
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-8199
ADDRESS: Box 1110
Bozeman

GENERAL: Work during period consisted of driving treated timber pile for bent #3. Class DN concrete was placed for caps bent #1 & bent #3. Prestressed concrete beams type I were set @ span 1 & 2. Contractor formed backwalls & wingwalls bent #1 & #3 & formed the deck. Ironworkers tied in rebar for backwalls & wingwalls & diaphragms. Ironworkers are tying in deck steel at present time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1985

PROJECT NO.: E55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: WHITEHALL - SOUTH DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1985

PROJECT NO.: RS11-1(11)49 DATE SURVEY AUTHORIZED: 7/10/84

PROJ. NAME: SLIDE CORRECTION SOUTH OF LIVINGSTON DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: RS 235-1(1)6 DATE SURVEY AUTHORIZED: No Request To Date

PROJ. NAME: E Valley-Center Drive DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: BRF 29-1(13)50 DATE SURVEY AUTHORIZED: 4/10/1985

PROJ. NAME: Jefferson River Bridge DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Creek DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: BRS 422-1(1)0 DATE SURVEY AUTHORIZED: 3/26/85

PROJ. NAME: Madison County DATE WORK STARTED: No Crew

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1985

PROJECT NO.: BR 9025(6) DATE SURVEY AUTHORIZED: 4/3/85

PROJ. NAME: Ten Mile Creek on Mission Lane DATE WORK STARTED: No Crew

LENGTH: _____ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

RECEIVED
JUL 1 - 1985
CONSTRUCTION BUREAU

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: ERB-4(6)99 DATE SURVEY AUTHORIZED: Apr. 16, 1985

PROJ. NAME: Three Forks No. DATE WORK STARTED: June 14, 1985

LENGTH: 9 mi. ESTIMATED COMPLETION DATE: June 19, 1985

DATE SUBMITTED TO DISTRICT: June 20, 1985

PROJECT MANAGER: Hugh Dorsheimer TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: F12-1(1) 0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: west Yellowstone-west DATE WORK STARTED: 12/3/84

LENGTH: 8.7 miles ESTIMATED COMPLETION DATE: 7/30/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: W Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: IRC15-2(52)176 DATE SURVEY AUTHORIZED: 2/14/85

PROJ. NAME: BUTTE LIVESTOCK FENCE REPAIR DATE WORK STARTED: _____

LENGTH: 2.5 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: F50-2(17)41 DATE SURVEY AUTHORIZED: 3-7-85

PROJ. NAME: Big Sky No. 4 & 20. DATE WORK STARTED: 4-8-85

LENGTH: 14 miles ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: 6-4-85

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: IR90-6(46)274 DATE SURVEY AUTHORIZED: 6-10-85

PROJ. NAME: P.C.C.P. Rehabilitation DATE WORK STARTED: 6-10-85

LENGTH: 33 miles - 4 Lane ESTIMATED COMPLETION DATE: 8-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30 of 1st Stage
BASE LINES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 27-1985

PROJECT NO.: I-90-7 (49) 341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale - West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 5 & 6 % COMPLETE: _____

R/W & Utility revisions being investigated & staked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 27-1985

PROJECT NO.: IR 90-7(52) 341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Mission Interchange - East DATE WORK STARTED: 10-12-84

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No Work on Project this Period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: RS279-1(2)16 DATE SURVEY AUTHORIZED: MAY 14, 1985

PROJ. NAME: CANYON GR-WILLDSTON DATE WORK STARTED: JUNE 21, 1985

LENGTH: 6 MI. ESTIMATED COMPLETION DATE: JULY 3, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: M1807(2)UE DATE SURVEY AUTHORIZED: APR. 16, 1985

PROJ. NAME: TEXAS AVE. WIDENING DATE WORK STARTED: JUNE 7, 1985

LENGTH: — BRIDGE WIDENING ESTIMATED COMPLETION DATE: JUNE 14

DATE SUBMITTED TO DISTRICT: JUNE 14

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls - 5130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	16	97	4-22-86
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	168	24	8-18-87
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBS	Prelim P.I.H.	0	0	4-20-89
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	32	93	11-29-85
F 10-2( )71 Big Sandy-RROP Removal	Grade, Gravel Surf. PMBS	Final P.I.H.	158	98	6-28-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	48	5	4-30-86
F 24-5( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim P.I.H.	47	15	12-1-86
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	0	30	11-29-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	208	48	1-28-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Inter.-No.
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark, Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 4-24-85

CONTRACT AMOUNT: $6,229,685.78
CONTRACTOR: Hilde Constr. Co., Inc.
FROM (town): Great Falls
AWARD DATE: 2-29-85
DATE WORK STARTED: 4-6-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-24-85

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: Great Falls

GENERAL: Final Estimate & Supporting Data will be forwarded to Helena on or about July 5, 1985

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

4h.2
3255-2914

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: IR 15-5(79)291	CONTRACT AMOUNT: $ 2,990,289.20
PROJ. NAME: Vaughn - North	CONTRACTOR: American Asphalt, Inc
LENGTH: 10.1 Miles	FROM (town): Missoula, MT
COUNTY: Cascade	AWARD DATE: 4-3-85
CONTRACT TIME: 90 Working Days	DATE WORK STARTED: 5-8-85
ORDER TO PROCEED DATE: 4-29-85	PROBABLE COMPLETION DATE: 9-15-85
% COMPLETE: 23	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 33	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 72	NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: F. A. Robinson	TELEPHONE: 727 4350
NO. OF ENG. PERSONNEL EMPLOYED: 15	ADDRESS: Gt Falls, MT

GENERAL: Sub Contractor Nelcon Inc began work 6-12-85 on digout of areas with swelling soil problems. Exc. 100%, Special Borrow - 85%, Cr Top Surf GR 2A - 40% complete. Cold Milling - 100% complete, Raise Approach Slabs - 65% complete. American Asphalt, Inc. began pre-level and paving operations 6-13-85 on Northbound lane. Paving and Pre-Level Work is approximately 18% complete. Sub Contractor DBE Alpine Asphalt & Bldg on Traffic Control for all operations.

Frontage Road from Gordon Interchange to Vaughn Interchange being used as a detour during construction of digout areas. Traffic is anticipated to be back on the Southbound by July 4, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: IR15-5(80) 257
PROJ. NAME: Cascade - Ulm
LENGTH: 13.9 Miles
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5/29/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,392,305.45
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 727-4350
ADDRESS: Dept of Highways
Great Falls

GENERAL: Hilde plans to begin work on, or about July 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3190 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-85

PROJECT NO.: 12 15-7(21)323
PROJ. NAME: Valley N & S.
LENGTH: 11.6 MILES
COUNTY: Teton & Pondera
CONTRACT TIME: 120 WD + 16
ORDER TO PROCEED DATE: July 30, 84
% COMPLETE: 85
% TIME USED: 78
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,587,986.71
CONTRACTOR: Sletten Const.
FROM (town): Gt. Falls, Mt.
AWARD DATE: July 6, 84
DATE WORK STARTED: July 30, 84
PROBABLE COMPLETION DATE: July 85
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Daniel L. Beach
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 278-7991
ADDRESS: P.O. Box 1301
Conrad, Mt. 59425

GENERAL: Sletten Const. completed the On Reservoir Interchange on June 12th. The gravel sub-base in the Rebuild Area was relayed and MC-70 applied on June 15th. The Producing and Placement of System "B" Canals was completed on June 19th and System "A" Canals on June 24th. The 208-intersection, Riverside Construction started applying Seal & Cover on June 24th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: I.R. 15-7 (22) 334
PROJ. NAME: Conrad-North & South
LENGTH: 9.0 Miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 6%
% TIME USED: 38%
NO. MEN EMPLOYED: 3-7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: ~~1~~ 3

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: The contractor installed construction signs and completed median truck turn-arounds 6-26-85. The contractor plans to begin roto-mill and plant mix operations 7-1-85. The contractor plans to work six/ten hour shifts. Sub-contractor, Faust, same as last report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130-Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: F-BHF 1-3(8)209
PROJ. NAME: Two Med. Br. E & W
LENGTH: 4.0 Miles
COUNTY: Glacier
CONTRACT TIME: 150 W/D
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 20
% TIME USED: 17
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,559,597.04
CONTRACTOR: Hetter Const. Co.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 16, 1985
PROBABLE COMPLETION DATE: June 30, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Brown
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 338-2610
ADDRESS: P.O. Box 1199
Browning Mt. 59417

GENERAL: Progress this reporting period Consist of putting Bailey Bridge Together and rolling it into place on June 21st. Excavation work in progress from Sta. 52± To 178± Right of P.T.W. Topsoil Salvaging & Stockpiling is being done Through out The Project. There has been 224' of different Size C.S.P installed Right of P.T.W. Fencing Contractor erected Fence Through out Project That Could be done, and Not interfee, With the other Contractors on The Project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: F1-6(6)379

PROJ. NAME: Havre-weigh station

LENGTH: N.A

COUNTY: Hill

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED: 0-4

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Steen

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 265-6821

ADDRESS: Havre, MT.

GENERAL: pre-staking completed 6-25-85
contract not let to contract to be
let June letting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

SEAL & COVER PROJECTS
RTF 1-6(8)342, Rudyard - Gildford, 12.6 miles, Hill Co.
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles, Blaine Co.
RTF 1-8(8)446, Dodson - West, 7.5 miles, Phillips Co.
RTF 1-8(9)492, Saco - West, 7.0 miles, Phillips Co.

DISTRICT: Great Falls -3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: SEE ABOVE
PROJ. NAME:
LENGTH:
COUNTY:
CONTRACT TIME: Calendar date 8/31/85
ORDER TO PROCEED DATE: 6-1-85
% COMPLETE: 78
% TIME USED:
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,986.48
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre
AWARD DATE: 4-3-85
DATE WORK STARTED: 6-14-85
PROBABLE COMPLETION DATE: 8/31/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana 59501

GENERAL: The contractor started and completed the Saco - West project on 6/14/85. The roadway was striped on 6/17/85 making this project 100% complete. The contractor started the Zurich - Harlem project on 6/17/85 and finished on 6/18/85. The roadway was striped on 6/19/85 making this project 100% complete. The contractor started the Rudyard - Gildford project on 6/19/85 and finished on 6/22/85. The roadway was striped on 6/24/85 making this project 100% complete. The Dodson - West project will be completed at a later date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: RTF 9-1(2)0 & RTF 60-1(11)26 & RTF 60-1(13)0 CONTRACT AMOUNT: $ 654,583

PROJ. NAME: Bowmans Cor. - South Neibert - NES, Ft. Benton - SE CONTRACTOR: Baltrusch Const. Co; Inc.

LENGTH: 49.7 Miles FROM (town): Havre, Mt.

COUNTY: Lewis & Clark, Meagher Cascade & Chouteau AWARD DATE: April 3, 1985

CONTRACT TIME: Comp. Date 9-1-85 DATE WORK STARTED: 4-29-85

ORDER TO PROCEED DATE: 6-1-85 PROBABLE COMPLETION DATE: 8-31-85

% COMPLETE: 33 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 33 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 26 - 30 NO. HOURS PER SHIFT: 8 - 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Smith C. Enderson TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Dept of Highways
Great Falls

GENERAL: Baltrusch Construction Company began Seal & Cover operations on RTF 9-1(2)0 6-24-85 & will complete on, or about 6-29-85. Striping to commence 7-1-85.

Noesth Redi-Mix of Ft. Benton producing 3/8" Cover Mat'l for project RTF 60-1(13)0. Crushing is expected to be complete on, or about 7-3-85. Baltrusch expects to start Seal & Cover operations on 7-8-85.

Springs Redi-Mix of White Sulpher Springs began producing 1/2" Cover Mat'l on 6-13-85. For Project RTF 60-1(11)26.
Seal & Cover will be accomplished between 7-20-85 & 8-20-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 9130 GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-1-85

PROJECT NO.: F-HES 1-4(7)280
PROJ. NAME: SHELBY - EAST
LENGTH: 11.8 MILES
COUNTY: TOOLE
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: APRIL 16, 1985
% COMPLETE: 0
% TIME USED: 53
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,533,671.50
CONTRACTOR: Meyer Const.
FROM (town): Billings MT.
AWARD DATE: 12/5/84
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: August 85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Daniel L. Black
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7931
ADDRESS: P.O. Box 1301
Lovell, WY. 59425

GENERAL: Contractor plans to start work on July 1, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls -3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 40
% TIME USED: 43
NO. MEN EMPLOYED: 25 - 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Gt. Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1-9 & 2-9
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Hilde Construction: Working 1-9 hr. shift engaged in engaged in embankment work & finishing subgrade blue tops on widening side; Installing the double Multiplate pipe at Flat Creek; Installing spring drainage system at station 374+50. Crusher working double 9 hour shifts crushing & stockpiling 3/4 In. top surfacing & 1½ In. base course gravel.

Martinez Construction Co. : Worked the last part of the month installing pipe and forming & placing concrete cutoff walls for double multiplate pipe at Flat Creek.

Stahly Engineering: Setting subgrade bluetops on widening side of roadway.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: F-HES 24-3(11)83
PROJ. NAME: Rogers Pass-West
LENGTH: 8.1 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,660,615.00
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: June 1986
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Project let to contract on May 30, 1985.
No activity on the project.
Engineering crew engaged in running offset centerline, staking pipe and marking clearing areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: BTE 60-2 (15)71
PROJ. NAME: Belt - East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10
% TIME USED: 34
NO. MEN EMPLOYED: 15-20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,280,583.45
CONTRACTOR: Sletten Const. Co.; Inc
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: 4-29-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350 738-4319
ADDRESS: Dept of Highways
Gt. Falls Belt

GENERAL: Sub Contractor S&K Construction completed drainage installations on June 6, 1985. Slope layback and Fill Slope Flattening work continues throughout the project.

Sub Contractor Faust Construction completed producing & stockpiling 3" Sel. Surf on 6-20-85. Began producing & stockpiling 3/4" Cl. Top Surf. on 6-26-85. Crushing of PL Mix Agg. to commence about 7-15-85.

Sub cut & backfill work to commence about 8-1-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: MBP 60-2(17)95
PROJ. NAME: Warden Bridge - Painting
LENGTH: 0.00 Miles
COUNTY: Cascade
CONTRACT TIME: Complete by 10-15-85
ORDER TO PROCEED DATE: ------
% COMPLETE: 32
% TIME USED: 32
NO. MEN EMPLOYED: 4-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 119,300.00
CONTRACTOR: Rainbow Painting Co
FROM (town): Great Falls, MT
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-30-85
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: Variable
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727 4350
ADDRESS: Gt Falls, MT

GENERAL: Contractor employing 4-5 men, working variable shifts depending on weather. Work consists of cleaning, spot coating, and applying finish coats to super structure. Painting of structure approximately 55% complete, 32% for total project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: R.S. 218-1 (2) 9
PROJ. NAME: Sollid Road-Conrad East
LENGTH: 9.8 miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 90%
% TIME USED: 64%
NO. MEN EMPLOYED: 2-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Havre, MT
AWARD DATE: December 5, 1984
DATE WORK STARTED: April 22, 1985
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5-11

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: The contractor completed paving operations 6-7-85. The contractor started hauling 3/4" CTS for shoulder dressing 6-10-85, and completed work 6-12-85. The Contractor tore down and moved the hot plant 6-12-85. Sub-contractor, Interstate Specialties, moved onto the project 6-14-85, and finished interim striping. The sub-contractor, Lewis Construction, moved onto the project 6-21-85 and completed guardrail operation on the bridge stationed at 553+50 ± on 6-24-85. The contractor plans to seal and cover sub. proj. on July1, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

52

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard - South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4/29/85
% COMPLETE: 0%
% TIME USED: 8%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 730,133.60
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 4/3/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: P. O. Box 592
Havre, Montana

GENERAL: Contractor has not yet started work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

2

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: RS 534-1(1)0	CONTRACT AMOUNT: $ 6,140.60
PROJ. NAME: Secondary Signing	CONTRACTOR: L. A. Construction
LENGTH: 26.7 Miles	FROM (town): Havre, MT
COUNTY: Pondera	AWARD DATE: 3-11-85
CONTRACT TIME: 30 W.D.	DATE WORK STARTED: 4-18-85
ORDER TO PROCEED DATE: 4-16-85	PROBABLE COMPLETION DATE:
% COMPLETE: 100%	NO. DAYS WORKED PER WEEK:
% TIME USED: 17%	NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:	NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 4-29-85

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-2-85

EFFECTIVE OPENING DATE: 4-29-85

PROJECT MANAGER: T. Hammerbacker	TELEPHONE: 278-7944
NO. OF ENG. PERSONNEL EMPLOYED:	ADDRESS: Conrad, MT 59425

GENERAL: Final Estimate & Supporting Data will be forwarded to Helena on or about July 19, 1985.

MARLIN BRACKNEY
Engr. Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

4h.3
3255-2914

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38th St & 2nd Ave No
LENGTH: 0.00
COUNTY: Cascade 0
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 99
% TIME USED: 30
NO. MEN EMPLOYED: 5-6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: Livesay Traffic Maintenance Inc
FROM (town): Great Falls, MT
AWARD DATE: 10-31-84
DATE WORK STARTED: 6-10-85
PROBABLE COMPLETION DATE: 7-5-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 727 4350
ADDRESS: Gt Falls, MT

GENERAL: All materials on hand week of June 3, 1985. Contractor began work on installation of signals 6-10-85 and is approximately 99% complete. State Maintenance Forces and City of Great Falls will begin paving Overlay of this Intersection 6-27-85. On completion of this work, contractor will install Pavement Markings to complete the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: M 5708 (4) M 5701 (2)

CONTRACT AMOUNT: $ 68,270.85

PROJ. NAME: Intersection - 2nd St/3rd Ave; 5th Ave/10th St

CONTRACTOR: Lucsay Traffic Maintenance Inc.

LENGTH: N.A

FROM (town): Great Falls, Mt.

COUNTY: Hill

AWARD DATE: June 6, 1985

CONTRACT TIME: calendar date

DATE WORK STARTED: 6-19-85

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: # July 15, 85

% COMPLETE: 10

NO. DAYS WORKED PER WEEK: 5

% TIME USED: NA

NO. SHIFTS PER DAY: 8 - 10

NO. MEN EMPLOYED: 1-6

NO. HOURS PER SHIFT: 5

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Steen

TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: Havre, Mt

GENERAL: work at 2nd & 3rd St contr has poured pole bases, made conduit runs, pour fig for wall. wall is formed and re-bar tieing in progress

work at 5th & 10th. conduit runs have been made; pole bases being formed.

Redi Mix Supplier holding up contractor due to 3/4" concrete Agg not passing state specifications.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: BHM 5710(3)
PROJ. NAME: BNRR O-Pass Havre
LENGTH: 0.2
COUNTY: Hill
CONTRACT TIME: 230/w/10
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 37
NO. MEN EMPLOYED: 4-25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,560,292.61
CONTRACTOR: Martel Construction Inc
FROM (town): Bozeman, Mt. 59715
AWARD DATE: July 27, 1984
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 12-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Stean
NO. OF ENG. PERSONNEL EMPLOYED: 2-6
TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: (Phase #1) Span #1 thur 14 deck formed and re-bar in place. Deck grading in progess. Contr. plan to place first 14 span Friday 6-28-85. Span #1 thur #20 deck is 80% formed - overhang needs to be placed. Span # 20 thur #31 T.T. stringers are placed decking in progess Span # 30, 29, (Phase #2) No work until traffic re-routed to Phase #1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: BR 9037(9)
PROJ. NAME: Dry Fk. Marias R. Bridge
LENGTH: Bridge & Approaches
COUNTY: Pondera
CONTRACT TIME: 75 working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $169,655.50
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls, Montana
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: R. Thomson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, MT

GENERAL: Staking is complete for Roadway Section and Approaches. Contractor anticipates starting construction on July 1.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

88

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-31-85

PROJECT NO.: RS 0003(64)
PROJ. NAME: Liberty Co. Signs
LENGTH: 20.7
COUNTY: Liberty
CONTRACT TIME: 40 days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 38%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 5-17-85

CONTRACT AMOUNT: $ 12,309.00
CONTRACTOR: Brummer Const.
FROM (town): Chinook
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-7-85

EFFECTIVE OPENING DATE: 6-7-85

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
Havre, Montana

GENERAL: The final estimate was submitted to the District Office in Great Falls on 6/7/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 26%
% TIME USED: 9%
NO. MEN EMPLOYED: 5-8
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT
AWARD DATE: March 11, 1985
DATE WORK STARTED: May 20, 1985
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-4

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Sub-contractor, United Materials, plans to resume crushing on Emerson 7-1-85. Sixteen hundred tons remaining.

Contractor, Konitz, moved into Square Butte pit 6-25-85 and plans to begin crushing operations 6-27-85.

Project is twenty-six percent complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: Great Falls - 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: F 1-7 (4) 430 DATE SURVEY AUTHORIZED: 8-17-84

PROJ. NAME: Fort Belknap - East DATE WORK STARTED: 12-3-84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: 8-7-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls
3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: RTF-HES 10-3(7)91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 3-21-85

LENGTH: 13.6 miles ESTIMATED COMPLETION DATE: 7-26-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

The centerline, levels, R/W line and roadway staking is 100% complete. The staking notes have been submitted to Helena for computation. Drainage pipe layout and office work remain. Utility revisions are 100% complete.

CMS-16

DISTRICT: Great Falls
3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: F 10-3(3)110 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: U S 2 - South DATE WORK STARTED: 4-30-85

LENGTH: 1.8 miles ESTIMATED COMPLETION DATE: 7-26-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

The centerline, levels, R/W line and roadway staking are 100% complete. Cross section approaches, staking drain structures and office work remain. Mountain Bell Tele. completed utility revisions on 6/25/85.

CMS-16

DISTRICT: Great Falls
3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: RF 24-3(7)76 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Rogers Pass-East DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: Sept. 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 4+ % COMPLETE: 89

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls
3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 1, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms-West DATE WORK STARTED: Oct. 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 7/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 97

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: 3130 Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 Mi So Ft Benton-South DATE WORK STARTED: 1-15-85

LENGTH: 10.0 Miles ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls
3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-85

PROJECT NO.: RS 236-2(3)65 DATE SURVEY AUTHORIZED: 4-12-85

PROJ. NAME: Big Sandy - South DATE WORK STARTED: 3-18-85

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: 9-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treftz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

The centerline and levels are complete. A portion of the R/W line remains uncomplete. The roadway staking is 25% complete. Triangle Tele. Co. is in the process of moving underground telephone cables.

CMS-16

DISTRICT: 3130 Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (mid Section) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 Miles ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50

???? Pending availability of DOH Land Surveyor to re-establish section corners

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 3130 Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Gt Falls-South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: ??????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

????? Work suspended indefinitely

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	Gr., Gravel, PMS and Structure	Final Design		70%	12/1/85
F 2-1(8)46 Fallon Co. Line E. & W.	PMS Overlay	Comp. of Survey		20%	10/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	11/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		5%	12/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final Design		70%	12/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.		5%	3/1/86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	9/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Major Widen	Final Const. Limits	136	45%	11/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		5%	12/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.		5%	6/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay Major Widen & STRS.	Review Survey Notes		0%	10/1/87
M 5008(1) Sarg. Ave. & Allard St. - Glv.	G., GS., PMS. STM-SNR & S-Walk	Prelim. P.I.H.	8	5%	7/1/90

TOTAL = 144 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: SEVEN SEAL Projects
PROJ. NAME: VARIOUS COUNTIES
LENGTH: 103.3 MILES
COUNTY: SIX COUNTIES
CONTRACT TIME: Completed BY 9-1-85
ORDER TO PROCEED DATE: 4-22-85
% COMPLETE: 12
% TIME USED:
NO. MEN EMPLOYED: 2 TO 31
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,396,076.00
CONTRACTOR: BALTRUSCH CONSTR. CO. INC.
FROM (town): HAVRE
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: 5-9-85
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5 TO 7
NO. SHIFTS PER DAY: 1 TO 3
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 654-1786
ADDRESS: Box 176
Dodson, MT. 59524

GENERAL: MATERIAL SUPPLIERS Produced And Stock-PILED ½" COVER MAT'L. FOR RTF 37-3 (3) 85 BROADUS N.W. Project.
BALTRUSCH APPLIED SEAL & COVER MAT'L. AND MARK RITE LINE APPLIED THE PAVEMENT MARKINGS ON PROJECT NO. RTF 42-2 (1) 20 Completing THIS SECTION, McCONE COUNTY.
ANOTHER MAT'L. SUPPLIER BEGAN PRODUCING ½" COVER MAT'L. FOR RTF 18-3 (1) 53 Cohagen Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: IR000B(5) & F000B(11)
PROJ. NAME: Weigh Scale's
LENGTH: —
COUNTY: Various Counties
CONTRACT TIME: 120
ORDER TO PROCEED DATE: 3-1-85
% COMPLETE: 40
% TIME USED: 30
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,023,152.00
CONTRACTOR: Morgen & Oswood
FROM (town): Great Falls, MT.
AWARD DATE: 11-5-84
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 9-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Qvale
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 365-2877
ADDRESS: Glendive, MT. 59330

GENERAL: The following work was accomplished by the Prime Contractor and (Seven) sub-Contractors.
Wibaux (E.B & W.B)- Completed and back in service.
Circle site - Completed, and back in service.
Broadus site - Complete thru the placement of the slabs to the new scale pit.
Forsyth (E.B.) site - work is in progress for the approach & departure slabs.
Harlowton site - New scale pit & tunnel Complete with the new scale installed.
Bozeman site - work in progress for the new scale pit.
Lima (N.B.) site - Began forming for the new scale pit.
Butte (Rocker) (E.B. & W.B.) site - The demolition Crew is presently removing the old scale pits & slabs.

Ken Qvale, F.P.M.- Glendive

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 8.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 21
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time began on May 28. No word from the contractor as to when work will begin or any request for a pre-construction conference. Survey crew assisting on construction layout of Savage-Crane and Sidney-Fairview projects and worked only 2 days on this project, which is now 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-25-85

PROJECT NO.: RTF20 2(3)33

PROJ. NAME: Savage-Crane

LENGTH: 9.0

COUNTY: Richland

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bernard Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 365-2877

ADDRESS: Glendive Montana 59330

GENERAL: The project is 95% staked and culverts have been X-sectioned. Notes are edited and are ready ~~to~~ to be sent to Helena

All Utilities ~~have~~ moves ~~have~~ have been completed on this project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 4130 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

FAF 20-2(6)52

PROJECT NO.: Sidney-Fairview

PROJ. NAME: UTILITIES

LENGTH: 11.1 miles

COUNTY: Richland

CONTRACT TIME: N/A

ORDER TO PROCEED DATE: _____

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ N/A

CONTRACTOR: _____

FROM (town): _____

AWARD DATE: _____

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: J. Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877

ADDRESS: Glendive

GENERAL: Yellowstone Electric has not started.
MDU Electric and Gas is complete.
Telephone is estimated 70% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 4130 Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F RTF 20-2(7)52
PROJ. NAME: Sidney-Fairview
LENGTH: 11.1 miles
COUNTY: Richland
CONTRACT TIME: N/A
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: 1800 manhours used to date on Pre Staking & has been retraced and control points established. Referencing R/W is estimated 50% complete

Slope staking is estimated at 10% complete with ~~from~~ 0 to 5 + 00 done.

Preliminary staking as a whole is estimated 15% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: RTF-BHF 23-2 (5) 47
PROJ. NAME: Antelope-N & S
LENGTH: 5.4 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-15-86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Approval to begin on construction layout received from Helena effective February 14, 1985. One man working up grade, line, and transit notes, construction layout will begin as soon as field personnel are available. Tentative letting date is July 86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F 22-3 (1) 81
CONTRACT AMOUNT: $ 1,060,641
PROJ. NAME: Culbertson-North
CONTRACTOR: Baltrusch
LENGTH: 7.3 Miles
FROM (town): Havre
COUNTY: Roosevelt
AWARD DATE: October 31, 1984
CONTRACT TIME: 100 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: April 16,1985
PROBABLE COMPLETION DATE: Sept. 1, 1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 23
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. Assessment of contract time began on May 20. Sub-contractor has advised that his plans now are to move into the pit, for the purpose of aggregate production, toward the end of June. Three man survey crew worked 2 days on construction layout which is now 55% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Leighton Blvd. ~~Miles City~~ Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: 6 (average)
ACTUAL COMPLETION DATE: 6/14/85

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, MT
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE: 6/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, MT 59301

GENERAL: Work during the past period consisted of striping, signing and general cleanup work
Pederson Construction Co., sub-contractor, completed work on 5/31/85, One Way Sign & Construction, sub-contractor, completed signing on 6/12/85, Mack Rite Lines, sub-contractor, completed striping on 6/13/85 and Holm-Sutherland, prime-contractor, completed work on 6/14/85
All items are 100% complete.
Two men are working on the final in the Miles City Area Office

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: SE. OF BROADUS
LENGTH: 1.0 MILE
COUNTY: POWDER RIVER
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 82
% TIME USED: 34
NO. MEN EMPLOYED: 21 AVE.
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,378,084
CONTRACTOR: GAP CONSTR. CO.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 9-28-84
DATE WORK STARTED: 11-5-84
PROBABLE COMPLETION DATE: 9-13-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 (BRIDGE) & 10 (GRADING)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JOE L. SCHNEIDT TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: BROADUS, MONTANA

GENERAL: GRADING - BYRON'S CONSTR. HAULED, PROCESSED & LAYED 20422 TONS OF 1" CRS. TX "A" BSE. TO AGG., INSTALLED 3 DUAL DRAIN PIPE AND 2 SINGLE DRAIN PIPE, PLACED TOPSOIL BETWEEN STA. 3+00 & 58+90 & CONSTRUCTED R.D. APP. AT STA. 48+45.

BRIDGE - THE STRUCTURE IS COMPLETE THRU THE BRIDGE DECK & THE BARRIER RAILS ARE SCHEDULED TO BE PLACED THE 2ND WEEK IN JULY.

ITEMS & PERCENT COMPLETE ARE: UNCL. EXC. 65%, UNCL. BORROW 90%, REMOVE BITUL. SURF. 89%, REMOVE OLD BITUM. MAT. 93%, REMOVE GUARD RAIL 57%, REMOVE SIGNS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: F94-Y(34)1YA
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 5/23/85

CONTRACT AMOUNT: $ 10,498,672.50
CONTRACTOR: BERGER CON. CONST. INC.
FROM (town): REDMOND, WA.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5/23/85

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY

GENERAL: PROJECT COMPLETED 5/23/85

FINAL IS 85% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

167

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-25-85

PROJECT NO.: IR94-3(35)115
PROJ. NAME: HATHAWAY EAST/WEST
LENGTH: 14.2 MILES
COUNTY: ROSEBUD & CUSTER
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 87%
% TIME USED: 42%
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: MEYER CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 12-10-84
DATE WORK STARTED: 3-1-85
PROBABLE COMPLETION DATE: 7-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. STROHMAYER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HIGHWAYS
MILES CITY, MT.

GENERAL: PROGRESS during the PERIOD has been good. MILLING is 100% complete. PLANT MIX GR. B is 100% complete. 15,703 TONS OF RECYCLED PLANT MIX SURFACING was placed or 100% complete. 10,990 TONS OF OPEN GRADE FRICTION COURSE was placed making A TOTAL OF 10,990 TONS OR 84% Complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: ER 94-4(37)155
CONTRACT AMOUNT: $ 2,087,511.30
PROJ. NAME: PRAIRIE CO. LINE-MILES CONTRACTOR: PORTABLE PAVERS INC.
LENGTH: 8.9 MILES
FROM (town): MILES CITY MT.
COUNTY: CUSTER
AWARD DATE: 1/3/85
CONTRACT TIME: 90 WD
DATE WORK STARTED: 3/20/85
ORDER TO PROCEED DATE: 4/16/85
PROBABLE COMPLETION DATE: 8/16/85
% COMPLETE: 10
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 31
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: DEPT. OF HWYS
MILES CITY MT.

GENERAL: SUB. CONTRACTORS WORKED 18 DAYS CRUSHING AND STOCKPILING PLANT MIX AGG. AND 8 DAYS ON SLIDE CORRECTION. PRIME CONTRACTOR PLANS TO BEGIN PLANT MIX OPERATIONS 7/1/85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-25-85

PROJECT NO.: RS 201-2(3)33

CONTRACT AMOUNT: $1,001,338.52

PROJ. NAME: Pressville - Fairview

CONTRACTOR: Prince Inc.

LENGTH: 6.1

FROM (town): Forsyth Mont.

COUNTY: Richland

AWARD DATE: Sept 23, 1984

CONTRACT TIME: 80 W.D.

DATE WORK STARTED: Oct 17, 1984

ORDER TO PROCEED DATE: 10-22-84

PROBABLE COMPLETION DATE: Aug 1, 1985

% COMPLETE: 80

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 78

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 20

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: Glendive Montana 59330

GENERAL: Plant Mix Surfacing was completed on June 25, 1985. Chip and Seal will be started on July 1st. Project as a whole is 90% complete with 76% of contract time used.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 242-1(4)43
CONTRACT AMOUNT: $ 1,298,200.90
PROJ. NAME: LORING NO.-CANADIAN LINE
CONTRACTOR: GLENN REHBEIN ERC, INC.
LENGTH: 10.9 MILES
FROM (town): LIND LAKES, MN.
COUNTY: PHILLIPS
AWARD DATE: JULY 27, 1984
CONTRACT TIME: 90+12=102 W.D.
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE: 6-12-85
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 3
% TIME USED: 74
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3 TO 10
NO. HOURS PER SHIFT: VARIOUS
ACTUAL COMPLETION DATE: 6-12-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-13-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
TELEPHONE: 654-1786
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BOX 176
Dodson, MT. 59524

GENERAL: Sub Contractor ONE WAY SIGN And Construction WORKED THREE DAYS AND APPLIED THE PAVEMENT MARKING AND INSTALLED THE GUARD RAIL ITEMS MAKING THE Project 100% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: RS 344-1(4)15
PROJ. NAME: Froid West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: _____
ADDRESS: _____

GENERAL: Construction layout is complete. Project is scheduled for June 27th letting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: BRS 469-1(3) 2
PROJ. NAME: Snowden Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams-N.D.
CONTRACT TIME: 512 Cal. days
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 98
% TIME USED: 90
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co.
FROM (town): Black River Falls, Wisconsin.
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 8-4-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walt Peterson, P.E. TELEPHONE: 572-4329 (on project)
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: N.D. Highway Dept.
Williston, N. Dakota.

GENERAL: Lunda Constr. Co. tied barrier steel, stripped deck slab forms, and removed work road from river. Sub-Contractor Adcon Inc. machine poured the barriers, and sawed the joints Lunda Constr. Co completed the touch-up and curing work on barriers for Adcon Inc. Structure mostly complete with some minor cleaning up work to be done.

Ken Quale, F.P.M. - Glendive

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25,1985

PROJECT NO.: SMP 1099-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sheridan,Roosevelt,Daniels
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: ~~April 16,1985~~
% COMPLETE: 0
% TIME USED: 24
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 161,156
CONTRACTOR: Eckart Construction
FROM (town): Miles City
AWARD DATE: March 11,1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: August 9, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by the contractor this past period. A pre-construction conference was held on June 5, 1985 and the contractor could not estimate a date when he would begin work. Assessment of contract time began on June 10, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: SMP 1799-85
PROJ. NAME: Maint. Stockpiles
LENGTH: N A
COUNTY: Garfield, Petroleum Fallon and Custer
CONTRACT TIME: 109 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 8 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 674,495.00
CONTRACTOR: Baltrusch Constr Co.
FROM (town): Havre, Mt. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED: ~~N A~~ Not started
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Kuester
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-5296
ADDRESS: Glendive Mt.

GENERAL: The Pre Construction Conference was held on April 19, 1985 in the Malta office. The Contractor plans to begin crushing in the Jordan pit the week of July 8 if the reclamation plan is approved.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 25, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 Miles ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 28, 1985

PROJECT NO.: ER 1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: NASHUA - WEST DATE WORK STARTED: 2-4-85

LENGTH: 8.4 MILES ESTIMATED COMPLETION DATE: 1-31-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DIRACHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENOLVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/25/85

PROJECT NO.: FE-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE EAST & WEST DATE WORK STARTED: 4/1/85

LENGTH: 24.1 ESTIMATED COMPLETION DATE: 9/27/85

DATE SUBMITTED TO DISTRICT: 6/25/85

PROJECT MANAGER: SWANSON TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - N.W. OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/30/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: F37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND - EAST DATE WORK STARTED: _____

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 12/20/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEC DATE WORK STARTED: _____
2.6 MI. W. OF SIDNEY

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: F57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~5-28-85~~ 6-25-85

PROJECT NO.: F62-2(7)37 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Sidney - ~~Northeast~~ Northwest DATE WORK STARTED: 2-6-85

LENGTH: 1.4 miles ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 6+01 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: IR 94-3(37) 104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: 5/20/85

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: IR 94-4(40) 128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY - WEST DATE WORK STARTED:

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENOIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: IR 94-7(17)235 DATE SURVEY AUTHORIZED: 5/31/85

PROJ. NAME: WIBAUX - EAST & WEST DATE WORK STARTED: _____

LENGTH: 15.2 MILES ESTIMATED COMPLETION DATE: 11/19/85

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E & W DATE WORK STARTED: _____

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER-EAST DATE WORK STARTED: _____

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE - NORTH DATE WORK STARTED: _____

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/4/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRF 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.W. OF ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 323-1(6)0 DATE SURVEY AUTHORIZED: 4/4/85

PROJ. NAME: EKALAKA-SOUTH DATE WORK STARTED: _____

LENGTH: 8.2 MILES ESTIMATED COMPLETION DATE: 4/30/87

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 438-1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA-NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N.E. OF MICORED (CABIN CREEK) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 7/22/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 25, 1985

PROJECT NO.: RS 516-1(1)14 DATE SURVEY AUTHORIZED: 2/8/85
ERS 517-1( ) 0

PROJ. NAME: COALRIDGE - WEST & COALRIDGE - NES DATE WORK STARTED: _____

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: 6/26/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
+	RS 302-1 (2) 0 RIMROCK ROAD - MOLT	RECONSTRUCTION G, GS, PMS	PUBLIC HEARING	128	5	5-88
	M 6901-1 (1) 0 LAUREL - 1ST AVENUE	UPGRADING PMS OVERLAY	FINAL P.I.H.	94	41	10-85
	F 4-2 (5) 54 LAUREL - MOSSMAIN	UPGRADING PMS OVERLAY	PRE-P.I.H.	268	10	10-85
	F 16-2 (3) 29 KLEIN - SOUTH	UPGRADING PMS OVERLAY	PRE-P.I.H.	33	2	1-86
	F 63-2 (2) 19 JUDITH GAP - MOORE	UPGRADING WIDEN, PMS OVERLAY, STR	PRE-P.I.H.	55	3	4-87
	RS 308-1 (6) 9 E. OF BEARCREEK - BELFRY	RECONST. AND UPGRADING G, WIDEN, GS, PMS	FINAL P.I.H.	152	50	12-87
	RS 306-1 (3) 2 COLUMBUS - NORTH	RECONSTRUCTION G, GS, PMS, STR.	PRE-P.I.H.	20	2	4-88
*	RS 500-2 (2) 19 MOSBY - SOUTH	RECONSTRUCTION G, GS	PRE-P.I.H.	0	6	4-89

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

+ - FIELD SURVEY DATA RECEIVED 6-20-85
* - ADDITIONAL FIELD SURVEY DATA REQUIRED.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: IR 90-7(53)377
PROJ. NAME: GREYCLIFF E. & W.
LENGTH: 6.7 MILES
COUNTY: SWEETGRASS
CONTRACT TIME: 25 WORKING DAYS
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 9
% TIME USED: 25
NO. MEN EMPLOYED: 18 TO 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,998,481.57
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE:
DATE WORK STARTED: 6-7-85
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ROBERT CHARLTON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 932-4609
ADDRESS: BIG TIMBER, MT.

GENERAL: CONTRACTOR IS CRUSHING PLANT MIX MATERIAL ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: IR 90-8 (106) 320
PROJ. NAME: PARK CITY WEST - EAST SEC.
LENGTH: 6.6 MILES
COUNTY: STILLWATER
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 0
% TIME USED: 30
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 1,548,806.70
CONTRACTOR: NORTHERN IMPROVEMENT CO.
FROM (town): FARGO, N. D.
AWARD DATE: APRIL 30, 1985
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 10-15-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, Mont.

GENERAL: A PRECONSTRUCTION CONFERENCE WAS HELD IN THE DIST. OFFICE AT BILLINGS ON JUNE 17, 1985. NO WORK IS BEING DONE ON THE PROJECT AT THIS TIME

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1985

PROJECT NO.: IR 90-8(98) 456 CONTRACT AMOUNT: $ 1,492,458.73

PROJ. NAME: PINEHILLS INTERCHANGE S.E. CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.

LENGTH: 5.8 MILES FROM (town): BILLINGS

COUNTY: YELLOWSTONE AWARD DATE: 4-3-85

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 4-11-85

ORDER TO PROCEED DATE: 4-29-85 PROBABLE COMPLETION DATE: 7-19-85

% COMPLETE: 45% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 55% NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 17 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 14 ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF PLACEMENT OF PLANT MIX SURF. GR. B, COLD MILLING, & GUARD RAIL WORK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING ITEMS ARE 55% COMPLETE, GUARD RAIL WORK - 90% COMPLETE, & MISC. WORK IS 55% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: IR 90-9(63)503
PROJ. NAME: WYOMING INTCHGE SE
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: 97
% TIME USED: 63
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 6-28-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN TELEPHONE: 636-4471
NO. OF ENG. PERSONNEL EMPLOYED: 10 ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR FINISHED ALL ITEMS OF THE EXCEPT THE STRIPING & THAT IS TO BEGIN ON 6-26-85. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC 100%, EXC 100%, SURFACING 100%, GUARD RAIL & CATTLE GUARDS 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-85

PROJECT NO.: IR90-9(64)526
PROJ. NAME: Lodge Grass North
LENGTH: 0.0 miles
COUNTY: Big Horn
CONTRACT TIME: 60 working days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 80
% TIME USED: 83
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 664,073.15
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, MT
AWARD DATE: 3-12-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE: 7-9-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 639-2206
ADDRESS: Dept. of Hwys.
Lodge Grass, MT.

GENERAL: Work consisted of erecting retained earth wall and backfilling. Items and percentages complete are as follows: Exc. Unclass-100%, Ret. Wall 96%, Special Backfill-95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-1-85

PROJECT NO.: ID 90-9(36)531 UZ
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 65
% TIME USED: 61
NO. MEN EMPLOYED: 64
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC.
FROM (town): REDMOND, WASHINGTON
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5 TO 6
NO. SHIFTS PER DAY: 1 TO 2
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 19

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONT. 59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF SEEDING, DRAINAGE, FINISHING, SURFACING & STRUCTURES. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: MISC. 86%; GRADING 95%; SEEDING 97%; DRAINAGE 98%; SURFACING 25%; STRUCTURES 97%; ENGINEERING PERSONNEL ARE CHECKING BLUETOPS ON FOAMIX, & MISC. STAKING. ALSO INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: I ID 90-9 (62) 543 & F 74-1 (2) 0 U-2
CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.
CONTRACTOR: Hilde Construction Co., Inc

LENGTH: 5.8 Miles
FROM (town): Great Falls, Montana

COUNTY: Big Horn
AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD
DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83
PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 67%
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 80%
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 13
NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Box 366
Wyola Montana, 59089

GENERAL: Work in progress consists of Hilde Construction Company, finishing the Sand-Sub Base and placing topsoil from sta. 634 to 780, and placing Foamix material on the West Bound lane from sta. 840 to 940.

Martinez Construction is placing cattleguards and concrete slope protection in the Wyola Interchange area.

A 14 person engineering crew is assigned to inspection and layout work. 1 person is assigned to office duties.

Grading Items are 99% complete, Drainage Items are 98% complete, Structures are 100% complete, and Foamix is 40% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: I ID 90-9 (38) 549 U-2
CONTRACT AMOUNT: $ 7,261,180.56
PROJ. NAME: Wyoming Line North
CONTRACTOR: Hilde Const. Co., Inc.
LENGTH: 5.2 Miles
FROM (town): Great Falls, Montana
COUNTY: Big Horn
AWARD DATE: 8-5-83
CONTRACT TIME: 220 WD
DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-5-83
PROBABLE COMPLETION DATE: 6-15-85
% COMPLETE: 88%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 84%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: ~~XXX~~ 49
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. Schaak
TELEPHONE: 343-2501
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Box 366
Wyola Montana, 59089

GENERAL: Work in progress consists of Hilde Construction COMpany, placing Foamix material on the West Bound lane from sta. 940 to 1214.

Martinez Construction placed concrete slope protection at the Aberdeen Interchange area.

A 14 person engineering crew is assigned to inspection and layout work. [redacted] 1 person is assigned to office duties.

Grading Items are 99% complete, Drainage Items are 99% complete, Structures are 100% complete, and Foamix is 97% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: RTF 4-1(9)0
PROJ. NAME: WYO. LINE - NORTH ROAD
LENGTH: 26.2 MILES
COUNTY: CARBON
CONTRACT TIME: BY SEPT. 1, 1985
ORDER TO PROCEED DATE: 4-25-85
% COMPLETE: 0
% TIME USED: 50
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 518,630.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: JUNE 17, 1985
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: H. J. OSTERMILLER CONST. INC., SUB CONTRACTOR STARTED SCREENING OPERATIONS ON JUNE 17, 1985. SCREENING EXISTING STOCK-PILES by-PRODUCTS TO PRODUCE THE PLANT MIX MATERIAL & THE 1/2 IN COVER MATERIAL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 31, 1985

PROJECT NO.: F-RTF-HES 28-2(11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 100
% TIME USED: 77
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE: 6-24-85

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC
FROM (town): LINO LAKES, MINN
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-24-85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: # 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: SUB-CONTRACTOR, BALTRUSCH CONST. CO. WORKED 2 DAYS CHIP SEALING THE PROJECT AND SUB-CONTRACTOR ONE WAY SIGNS STRIPED THE PROJECT ON JUNE 24, 1985 TO COMPLETE THIS PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: F-FH-BRF37-1(3)041
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160+5 = 165
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 99
% TIME USED: 76
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: F.H. OFTEDAL & SONS
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-3-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR FINISHED PAVING, SIGNING, GUARD RAIL & SEEDING DURING THIS REPORT PERIOD. THEY ARE SCHEDULED TO COMMENCE STRIPING ON 7-1-85 & THE PROJECT SHOULD BE COMPLETED BY 7-3-85

ITEM & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 99%, REMOVAL ITEMS 80%, EXC ITEMS 100%, CULVERT ITEMS 97%, SURFACING ITEMS 100%, SIGNS & GUARD RAIL ITEMS 100%, SEEDING ITEMS 100%, FENCING ITEMS 34% & STRIPING 16%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-85

PROJECT NO.: F-HES 53-2(2)40
PROJ. NAME: LAVINA- SOUTH
LENGTH: 6.1 MILES
COUNTY: GOLDEN VALLEY
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 5-28-85
% COMPLETE: 7
% TIME USED: 28
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,206,397.90
CONTRACTOR: CENTURY CONST.
FROM (town): LEWISTOWN
AWARD DATE: 4-26-85
DATE WORK STARTED: 6-3-85
PROBABLE COMPLETION DATE: 9-6-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 636-4471
ADDRESS: LAVINA, MONT.

GENERAL: THE CONTRACTOR BEGAN WORK ON THIS PROJECT ON 6-3-85. WORK IN PROGRESS INCLUDES GRADING, CULVERT INSTALLATION & CLEANING & CRUSHING 1½" C.B.C.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 5%, REMOVAL 40%, EXC. ITEMS 40% & CULVERT ITEMS 58%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 9-16-84
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 5-28-85

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS MONT
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: 5-28-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 5-28-85

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: THIS PROJECT IS 100% COMPLETED. ONE MAN IN OFFICE WORKING ON FINAL WHICH SHOULD BE INTO THE DISTRICT OFFICE THE FIRST PART OF JULY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: HES 1004(7)
CONTRACT AMOUNT: $ 189,291.80
PROJ. NAME: GRAND AVE. & 13TH ST. W.
CONTRACTOR: BARRY O'LEARY
LENGTH: 0.00 mi
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 1-3-85
CONTRACT TIME: BY JUNE 26 1985
DATE WORK STARTED: 4-16-85
ORDER TO PROCEED DATE: 2-5-85
PROBABLE COMPLETION DATE: 7-10-85
% COMPLETE: 75%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: ~
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF PLACEMENT OF CRUSHED BASE COURSE TYPE A GR 5, PLACEMENT OF CONCRETE SIDEWALK, ELECTRICAL WORK, DRAINAGE WORK, SIGNING, & MISC. ITEMS. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING WORK - 35% COMPLETE, CONCRETE WORK 99% COMPLETE, ELECTRICAL WORK - 97% COMPLETE, DRAINAGE WORK - 95% COMPLETE, SIGNING & STRIPING - 25% COMPLETE, & MISC WORK - 80% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

141

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: SMP 5699-85
PROJ. NAME: STATE PROJECT MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, BIG HORN YELLOWSTONE, WHEATLAND.
CONTRACT TIME: 93 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 23%
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE: 6-3-85

CONTRACT AMOUNT: $ 336,792.00
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.
FROM (town): BILLINGS
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-4-85
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED ON JUNE 3, 1985 & ACCEPTED ON JUNE 4, 1985 WITH ALL ITEMS & PERCENTAGES BEING 100% COMPLETED.
THE FINAL QUANTITIES WERE SUBMITTED TO THE DISTRICT OFFICE ON JUNE 13, 1985 & THE HELENA OFFICE ON JUNE , 1985. THIS WILL BE THE FINAL REPORT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: RTF 61-3(4)50 RTF 61-4(3)108

PROJ. NAME: Grassrange & Zortman

LENGTH: 26.6 Miles

COUNTY: Fergus & Phillips

CONTRACT TIME: Comp. 09-01-85

ORDER TO PROCEED DATE: 04-22-85

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 329,326.00

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Plains

AWARD DATE: 04-03-85

DATE WORK STARTED: 06-19-85

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale

TELEPHONE: 323-3466

NO. OF ENG. PERSONNEL EMPLOYED: 0-6

ADDRESS: P.O. Box 124
Roundup, Mt. 59072

GENERAL: Project RTF 61-3(4)50 completed 6-21-85. Estimated time for RTF 61-4(3)108 is for the end of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

RTFG1-1(2)7, FTFG1-2(1)22

PROJECT NO.: RTS 244-1(1)0
CONTRACT AMOUNT: $ 369,002.00

PROJ. NAME: Seal & Cover
CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 29.8 Miles
FROM (town): Plains

COUNTY: Musselshell, Petroleum & Fergus
AWARD DATE: 04-03-85

CONTRACT TIME: Comp. 9-1-85
DATE WORK STARTED: 06-12-85

ORDER TO PROCEED DATE: 04-22-85
PROBABLE COMPLETION DATE: _____

% COMPLETE: 100
NO. DAYS WORKED PER WEEK: _____

% TIME USED: ~
NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____
NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore
TELEPHONE: 323-3466

NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 124
Roundup, Mt. 59072

GENERAL: Seal & Cover completed 6-18-85.
Work is in progress for final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1985

PROJECT NO.: RS 381-1(3)0
PROJ. NAME: Goulding Creek
LENGTH: 4.8 Miles
COUNTY: Musselshell
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: ~~0-8~~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 0-8

TELEPHONE: 323-3466
ADDRESS: P. O. Box 124
Roundup, Montana 59072

GENERAL: Survey for Utility R/w prior to letting of Contract

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: IR 90-8(99) 393 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: SPRINGTIME INT. WEST DATE WORK STARTED: 11-29-84

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 1-3-85

PROJECT MANAGER: ROBERT CHARLTON TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90% OF ADD. WORK

PROJECT REOPENED FOR ADDITIONAL WORK REQUESTED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1985

PROJECT NO.: F53-1(6)6 & F53-2(3)34 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW BROADVIEW - LIVINA DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 Mi ESTIMATED COMPLETION DATE: 8-2-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 67

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: F-HES 57-3 (15) 67
PROJ. NAME: Moore-Lewistown
LENGTH: 14.1
COUNTY: Fergus
CONTRACT TIME: ~~90 Working Days~~
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, Mt.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt 59457

GENERAL: A five man engineering crew has been slope staking on the project. Sta 0+00 to Sta 347+58.6 West Section has been completed. Sta. 20+31.3 to Sta 60+00 East Section is completed.
No definate date has been set to begin construction operations.

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: RTF 57-3 (11) 88
F-HES 57-3 (16) 97

PROJ. NAME: East of Lewistown-East Grassrange-West

LENGTH: 14.9

COUNTY: Fergus

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 50

% TIME USED: 37

NO. MEN EMPLOYED: 26

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,790,151.70

CONTRACTOR: Glenn Rehbein Excavating

FROM (town): Plains, Mt.

AWARD DATE: April 3, 1985

DATE WORK STARTED: 4/23/85

PROBABLE COMPLETION DATE: 8/1/85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 12

ADDRESS: P.O. Box 491
Lewistown, Mt.

GENERAL: The grading has been completed with blade work remaining to be completed. Culvert installation is completed. Base gravel has been placed with 80% of it being primed. They are placing the 3/4" CTS at this time. Asphalt Paving has been scheduled to start for the past several weeks, but they have not been able to determine the proper bin settings to meet the Job Mix Target gradations. Some problems have developed with the crushed stockpile gradations. Also, a new burner has been placed on the plant and this has not functioned properly, causing them to not be able to operate.

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-14

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: RS 000S (68) Signs
RS 000S (69) Signs

CONTRACT AMOUNT: $ 18,829.50

PROJ. NAME: Signing Fergus & J.Basin Co.

CONTRACTOR: L.A. Construction

LENGTH: 68.7 Miles

FROM (town): Havre, Montana

COUNTY: Fergus & Judith Basin Counties

AWARD DATE: March 11, 1985

CONTRACT TIME: 30 Working Days

DATE WORK STARTED: 5/7/85

ORDER TO PROCEED DATE: 4/16/85

PROBABLE COMPLETION DATE: 7/6/85

% COMPLETE: 99%

NO. DAYS WORKED PER WEEK: 4

% TIME USED: 99%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 10-12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Passow

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 491
Lewistown, MT 59457

GENERAL: RS 000S(68) 69

Project completion has been delayed due to the non arrival of some signs from the supplier. Delivery is scheduled for the week ending 7/6/85.

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-14

Billings

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: F-57-3(09)121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus-Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED: 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, MT
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30, 1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 24

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, MT 59457

GENERAL: Contractor agreed to provide a maintenance bond for the roadway to cover damage resulting from failure of the crack sealant.

Sub Contractor Martinez Const. began seal & Cover operation 6/24/85 completing it 6/29/85. Paint striping is to be accomplished 7/1/85.

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: RS-236-1(7)0 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: 2/8/85

LENGTH: 24.12 Miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1985

PROJECT NO.: RS-297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
JUL 2 - 1985
CONSTRUCTION BUREAU

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1985

PROJECT NO.: RTX 56 (10) DATE SURVEY AUTHORIZED: 3-20-85

PROJ. NAME: 5 CORNER INTERSECTION DATE WORK STARTED: 6-19-85

LENGTH: 0.63 ESTIMATED COMPLETION DATE: 6-28-85

DATE SUBMITTED TO DISTRICT: JUNE 27, 1985

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BRIDGE DATE WORK STARTED: 10-31-84

LENGTH: ~ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ROBERT CHARLTON TELEPHONE: 932-4609

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (1000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
FH 61-1(5)	Flathead County	9.655	Grading and aggregate surfacing	---	.4% ---	Hilde Construction Co. Inc. $ 4,033,405.45